



889 E. Rock Island Avenue
Boyd, TX 76023
682-302-3219

Grod Construction LLC.

Francisco Rangel: Francisco.rangel@grodconstruction.com

Date: 12/12/2023

Greetings.

Project Stevens Dr. Culvert Replacement has been delayed due to AT&T Needing to relocate an underground utility cable. The time for completion of the Project changed from ninety (90) days to Two hundred and seventy (270) days.

AT&T stated it will take them one hundred and twenty (120) days to one hundred and eighty (180) days to relocate the utility cable.

Grod Construction LLC. it's willing to hold the contract price for the one hundred and eighty days (180) days that AT&T is taking to relocate the utility cable.

Notice To proceed Issuance Date: 10/06/2023

Original Completion Date: 01/03/2024 (90 Days after notice to proceed)

Revised Completion Date: 07/02/2024 (270 Days after Notice to Proceed)

Francisco Rangel

Digitally signed by Francisco Rangel
DN: cn=Francisco Rangel, o=Grod Construction LLC,
ou,email=francisco.rangel@grodconstruction.com,
c=US
Date: 2023.12.12 12:36:22 -06'00'