

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER

PROJECT NUMBER _____ - PCO 01

Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations

DATE: 1/14/2022

CHANGE REQUESTED BY:

☒ Client Department ☐ Contractor ☐ Design Professional
☐ Facilities Management ☐ Other TC Department

REVISION REQUIRED DUE TO:

☐ Design Changes ☐ Design Discrepancy ☐ Management
☐ Unknown Condition ☒ User Request

REASON FOR CHANGE: The Commissioner has updated her furniture and needs additional electrical infrastructure and a TV monitor. The cost for this PC will be reconciled in Budget Reallocation No.1. The additional days will be reconciled in Change Order No. 1.

CM PCO #: 01

COST ESTIMATE: \$ 8,902.50 + Five (5) Additional Days

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Add electrical and technological improvements in the Commissioner's Office

CHANGE REQUEST DESCRIPTION: Provide additional electrical (power and data) infrastructure for new furniture and LCD TV for the Commissioner's Office. Provide wall and floor (coring) rough, blocking, miscellaneous patching and provide and install a TV monitor. Funding is available from Owner's Contingency Funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS: Proposal Request No. 1 - 2 pages

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): Sheet Nos. 4.13, 9.0, 9.1, E2.2; Specification 11 52 00

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME: William W. Echols, III, AIA

SIGNATURE: William W. Echols III

DATE: 4/21/2022

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME: Frank T. Lopez

SIGNATURE: Frank T. Lopez

DATE: 4/22/22

DEPARTMENT: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

Routing:
MA - Approved
CCC complete

☒ 6/4/2022

Final Cost: _____
Court Approval Date: _____
Court Order Number: _____
Owner Change Order Number: _____
Budget Reallocation Number: _____

**Construction Zone of Texas**

1420 Springhill Road

Aubrey, TX 76227

Phone:

(940) 365-1366

Fax:

(940) 365-0166

PROPOSED CHANGE REQUEST

Project: Tarrant County
Sub-Courthouse in Arlington Finish-Out and Renovations
700 E. Abram Street
Arlington, TX 75010

ASI/RFI/PR: PR #01

PCR Number: 1.0

Date: 12/14/21

To: Bill Echols
Tarrant County
100 E. Weatherford, Suite #506
Fort Worth, TX 76196

Contract Number: PO# 4400012281

Substantial

Completion Date: 3/2/2022

Revised Date (From Previously Approved): 3/2/2022

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:

Title: PR #01 - Added Electrical and Technology in the Commissioner's Office

Scope of Work: Per the PR, the following scope is to provide additional electrical and technology in the commissioner's office. There is wall and floor (coring) rough, blocking, misc patching, and TV monitor added.

Stevens Electrical - Floor and Wall Rough	\$	3,504.93
Delcom - TV	\$	5,047.57
CZ - Blocking, Gyp Patch, and Misc. Protections	\$	350.00
Subtotal	\$	8,902.50
CZI Overhead	\$	-
Subtotal	\$	8,902.50
CZI Contractor's Fee @ __%	\$	-
Subtotal	\$	8,902.50
Payment and Performance Bond	\$	-
Total Proposed Change	\$	8,902.50

Calendar Days (Added or Decreased) by this PCR **Add 5 Days**


Except as hereby modified, all terms and conditions of the Contract and previous CAEA's remain unchanged and in full force and effect.

Tarrant County
Owner

William (Bill) Echols III
Construction Services

LBL Architects
Architect

Jason Lam 2-2-22
Director of Construction

Construction Zone of Texas, LLC
Contractor

Travis Arrington
Project Manager

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER

PROJECT NUMBER _____ - PCO 003

Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations

DATE: 4/20/2022

CHANGE REQUESTED BY:

☐ Client Department

☒ Contractor

☐ Design Professional

☐ Facilities Management

☐ Other TC Department

REVISION REQUIRED DUE TO:

☐ Design Changes

☐ Design Discrepancy

☒ Management

☐ Unknown Condition

☐ User Request

REASON FOR CHANGE: Faced with a longer lead time with the specified company, the Contractor contacted glass markerboard manufacturer Fullbright who offered a \$1,000.00 credit to use their product as a substitution request which was approved by Tarrant County. This PC will be reconciled in Change Order No. 1.

CM PCO #: 003

COST ESTIMATE: \$ 1,000.00 CREDIT

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Glass Markerboard - Fullbright Manufacturer

CHANGE REQUEST DESCRIPTION: See "Reason For Change" above. Fiscal impact for this change is a credit of \$1,000.00. Funding is available from Owner's Contingency funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS: Product Data

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): None

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME: Bill Echols

SIGNATURE: Bill Echols

DATE: 4/21/2022

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME: Frank Lopez

SIGNATURE: Frank Lopez

DATE: 4/22/22

DEPARTMENT: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

Routing:

MA - Approved
CCC complete

☒ 4/22/2022

Final Cost: _____

Court Approval Date: _____

Court Order Number: _____

Owner Change Order Number: _____

Budget Reallocation Number: _____



Construction Zone of Texas

1420 Springhill Road

Aubrey, TX 76227

Phone: (940) 365-1366

Fax: (940) 365-0166

PROPOSED CHANGE REQUEST

Project: Tarrant County
Sub-Courthouse in Arlington Finish-Out and Renovations
700 E. Abram Street
Arlington, TX 75010

ASI/RFI/PR: Glass Marker Board

PCR Number: 3.0

Date: 01/14/21

To: Bill Echols
Tarrant County
100 E. Weatherford, Suite #506
Fort Worth, TX 76196

Contract Number: PO# 4400012281

Substantial

Completion Date: 4/18/2022

Revised Date (From Previously Approved): 4/18/2022

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:

Title: Glass Markerboard - Fullbright Manufacturer


Scope of Work: The glass markerboard manufacturer Fullbright offered a \$1,0000 credit to use their product as a substitution request.


Fullbright Substitution Request for Glass Markerboard	\$	(1,000.00)
Subtotal	\$	(1,000.00)
CZI Overhead	\$	-
Subtotal	\$	(1,000.00)
CZI Contractor's Fee @ __%	\$	-
Subtotal	\$	(1,000.00)
Payment and Performance Bond	\$	-
Total Proposed Change	\$	(1,000.00)
Calendar Days (Added or Decreased) by this PCR	0	

Except as hereby modified, all terms and conditions of the Contract and previous PCR's remain unchanged and in full force and effect.

Tarrant County
Owner

William (Bill) Echols III
Construction Services

LBL Architects
Architect

Jason Lam 1-20-22
Director of Construction

Construction Zone of Texas, LLC
Contractor

Philip Wilson
Project Manager

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER PROJECT NUMBER _____ - PCO 005R Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations DATE: 4/20/2022

CHANGE REQUESTED BY:

☐ Client Department ☐ Contractor ☒ Design Professional
☐ Facilities Management ☐ Other TC Department

REVISION REQUIRED DUE TO:

☐ Design Changes ☒ Design Discrepancy ☐ Management
☐ Unknown Condition ☐ User Request

REASON FOR CHANGE: Removal of drywall from existing walls in Juvenile Services for insertion of sound batt insulation which was inadvertently omitted from the Demolition Plans. This PC will be reconciled in Budget Reallocation No. 1.

CM PCO #: 005R COST ESTIMATE: \$ 2,784.00

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Removal and Replacement of Drywall for Insertion of Sound Batt Insulation at Juvenile Services.

CHANGE REQUEST DESCRIPTION: Drywall was removed and replaced for insertion of sound batt insulation in existing walls 1, 2 & 3 in the Multi-Purpose Room 255 and Supervisor's Office 249 per the attached drawing. Funding is available from Owner's Contingency funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS:

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): Sheet 2.1 Rev.

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME: Bill Echols
SIGNATURE: Bill Echols
DATE: 4/21/2022

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME: Frank Lopez
SIGNATURE: Frank Lopez
DATE: 4/22/22

DEPARTMENT: ☐ Accept ☐ Reject

NAME: _____
SIGNATURE: _____
DATE: _____

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME: _____
SIGNATURE: _____
DATE: _____

Routing:
MA - Approved
CCC complete

☒ 4/22/2022

Final Cost: _____
Court Approval Date: _____
Court Order Number: _____
Owner Change Order Number: _____
Budget Reallocation Number: _____



Construction Zone of Texas
1420 Springhill Road
Aubrey, TX 76227
Phone: (940) 365-1366
Fax: (940) 365-0166

PROPOSED CHANGE REQUEST

Project: Tarrant County
Sub-Courthouse in Arlington Finish-Out and Renovations
700 E. Abram Street
Arlington, TX 75010

ASI/RFI/PR: N/A

PCR Number: 005R

Date: 04/06/22

To: Bill Echols
Tarrant County
100 E. Weatherford, Suite #506
Fort Worth, TX 76196

Contract Number: PO# 4400012281

Substantial

Completion Date: 3/2/2022

Revised Date (From Previously Approved): 3/2/2022

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:

Title: Demolish and replace sheet rock


Scope of Work: This cost is to demolish and replace sheet rock on walls 1, 2, & 3 in the multi-purpose room 255 and supervisors office 249 per the attached drawing and Tarrant County direction on 2/14/2022.


Triphase Interiors	\$	2,784.00
Subtotal	\$	2,784.00
CZI Overhead	\$	-
Subtotal	\$	2,784.00
CZI Contractor's Fee @ __%	\$	-
Subtotal	\$	2,784.00
Payment and Performance Bond	\$	-
Total Proposed Change	\$	2,784.00
Calendar Days (Added or Decreased) by this PCR	Add 0 Days	

Except as hereby modified, all terms and conditions of the Contract and previous CAEA's remain unchanged and in full force and effect.

Tarrant County
Owner

William (Bill) Echols III
Construction Services

LBL Architects
Architect

Jason Lam
Director of Construction

Construction Zone of Texas, LLC
Contractor

Philip Wilson
Project Manager

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER PROJECT NUMBER _____ - PCO 006R Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations DATE: 4/20/2022

CHANGE REQUESTED BY:

☐ Client Department ☐ Contractor ☒ Design Professional
☐ Facilities Management ☐ Other TC Department

REVISION REQUIRED DUE TO:

☒ Design Changes ☐ Design Discrepancy ☐ Management
☐ Unknown Condition ☐ User Request

REASON FOR CHANGE: When the Architect reviewed the submitted Accent Tile on site, the pinkish hue appeared muddled and not appropriate with the field tile, so the accent tile was changed to a more complimentary gray. The cost for this PC will be reconciled in Budget Reallocation No. 1 and additional time in Change Order No. 1..

CM PCO #: 006R

COST ESTIMATE: \$ 1,207.40 + Five (5) Additional Days

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Accent Tile for Third Floor Restrooms

CHANGE REQUEST DESCRIPTION: See Reason For Change above. Funding is available from Owner's Contingency funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS: None

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): None

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME: Bill Echols
SIGNATURE: Bill Echols
DATE: _____

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME: Frank Lopez
SIGNATURE: _____
DATE: _____

DEPARTMENT: ☐ Accept ☐ Reject

NAME: _____
SIGNATURE: _____
DATE: _____

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME: _____
SIGNATURE: _____
DATE: _____

Routing:
MA - Approved
CCC complete

☒ MA 04/23/2022
☐

Final Cost: _____
Court Approval Date: _____
Court Order Number: _____
Owner Change Order Number: _____
Budget Reallocation Number: _____

Revision date: 04-8-10

**Construction Zone of Texas**

1420 Springhill Road

Aubrey, TX 76227

Phone: (940) 365-1366

Fax: (940) 365-0166

PROPOSED CHANGE REQUEST

Project: Tarrant County Sub-Courthouse in Arlington Finish-Out and Renovations 700 E. Abram Street Arlington, TX 75010	ASI/RFI/PR: N/A PCR Number: 006R Date: 03/30/22 Contract Number: PO# 4400012281 Substantial Completion Date: 3/2/2022 Revised Date (From Previously Approved): 3/2/2022
To: Bill Echols Tarrant County 100 E. Weatherford, Suite #506 Fort Worth, TX 76196	

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:


Title: Accent Tile for 3rd Floor Restrooms
Scope of Work: This price is for the proposed accent tile for the 3rd floor restrooms per LBL and Tarrant County direction.


Crossville Tile	\$	1,207.40
Subtotal	\$	1,207.40
CZI Overhead	\$	-
Subtotal	\$	1,207.40
CZI Contractor's Fee @ __%	\$	-
Subtotal	\$	1,207.40
Payment and Performance Bond	\$	-
Total Proposed Change	\$	1,207.40
Calendar Days (Added or Decreased) by this PCR	Add 5 Days	

Except as hereby modified, all terms and conditions of the Contract and previous CAEA's remain unchanged and in full force and effect.

Tarrant County
Owner

William (Bill) Echols III
Construction Services

LBL Architects
Architect

Jason Lam
Director of Construction

Construction Zone of Texas, LLC
Contractor

Philip Wilson
Project Manager

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER

PROJECT NUMBER _____ - PCO 007R.1

Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations

DATE: 4/20/2022

CHANGE REQUESTED BY:

☒ Client Department
☐ Facilities Management

☐ Contractor
☐ Other TC Department

☐ Design Professional

REVISION REQUIRED DUE TO:

☐ Design Changes
☐ Unknown Condition

☐ Design Discrepancy
☒ User Request

☐ Management

REASON FOR CHANGE: The Commissioner's Office requested that the wall between the Breakroom and Fitness Room be changed to a solid drywall in lieu of the proposed glass wall. The cost for this PC will be reconciled in Budget Reallocation No. 1 and additional time in Change Order No. 1.

CM PCO #: 007R.1

COST ESTIMATE: \$ 8,885.54 + Three (3) Additional Days

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Change Glass Wall at Fitness Room to Drywall

CHANGE REQUEST DESCRIPTION: See "Reason For Change" above. Five duplex receptacles will also be added to the new wall. The treadmills with power will be shifted to the south. The countertop with DVD and TV Monitor will relocate from the west wall to the east wall. Funding is available from Owner's Contingency funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS:

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): Sheets 2.2, E2.2 & E4.1/PR-02

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME: Bill Echols

SIGNATURE: Bill Echols

DATE: _____

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME: Frank Lopez

SIGNATURE: _____

DATE: _____

DEPARTMENT: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME: _____

SIGNATURE: _____

DATE: _____

Routing:
MA - Approved
CCC complete

4/22/2022

Final Cost: _____

Court Approval Date: _____

Court Order Number: _____

Owner Change Order Number: _____

Budget Reallocation Number: _____

Revision date: 04-8-10



Construction Zone of Texas

1420 Springhill Road

Aubrey, TX 76227

Phone:

(940) 365-1366

Fax:

(940) 365-0166

PROPOSED CHANGE REQUEST

Project: Tarrant County
Sub-Courthouse in Arlington Finish-Out and Renovations
700 E. Abram Street
Arlington, TX 75010

ASI/RFI/PR: PR 2

PCR Number: 007R.1

Date: 04/06/22

To: Bill Echols
Tarrant County
100 E. Weatherford, Suite #506
Fort Worth, TX 76196

Contract Number: PO# 4400012281

Substantial

Completion Date: 3/2/2022

Revised Date (From Previously Approved): 3/2/2022

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:

Title: PR-02

Scope of Work: This is for the labor, materials and equipment to complete the work outlined in PR-02. This includes but is not limited to the demolition of the storefront wall between Fitness Center 303 and Breakroom 304, the construction of a new gypsum wall, and the addition of various outlets.

Stevens Electrical	\$	6,513.29
Triphase Interiors	\$	4,665.55
BBP Industries	\$	2,306.70
Binswanger Glass	\$	(4,600.00)

Subtotal	\$	8,885.54
----------	----	----------

CZI Overhead	\$	-
--------------	----	---

Subtotal	\$	8,885.54
----------	----	----------

CZI Contractor's Fee @ __%	\$	-
----------------------------	----	---

Subtotal	\$	8,885.54
----------	----	----------

Payment and Performance Bond	\$	-
------------------------------	----	---

Total Proposed Change	\$	8,885.54
------------------------------	-----------	-----------------

Calendar Days (Added or Decreased) by this PCR **Add 3 Days**

Except as hereby modified, all terms and conditions of the Contract and previous CAEA's remain unchanged and in full force and effect.

Tarrant County
Owner

LBL Architects
Architect

Construction Zone of Texas, LLC
Contractor

William (Bill) Echols III
Construction Services

Jason Lam
Director of Construction

Philip Wilson
Project Manager

Tarrant County

Facilities Management
Construction Services

POTENTIAL CHANGE ORDER

PROJECT NUMBER _____ - PCO 008R

Fast Track ☒

PROJECT TITLE: Subcourthouse in Arlington Finish-Out and Renovations

DATE: 4/20/2022

CHANGE REQUESTED BY:

- ☒ Client Department ☐ Contractor ☐ Design Professional
☐ Facilities Management ☐ Other TC Department

REVISION REQUIRED DUE TO:

- ☐ Design Changes ☐ Design Discrepancy ☐ Management
☐ Unknown Condition ☒ User Request

REASON FOR CHANGE: Once the carpet was laid per construction documents, the Commissioner disapproved the appearance of the herringbone pattern and requested to change to a random brick ashlar pattern. The border carpet tiles are also being replaced as described in the description below. The cost of this PC will be reconciled in Budget Reallocation No. 1. The additional days will be reconciled in Change Order No. 1.

CM PCO #: 008R

COST ESTIMATE: \$ 2,700.43 + Five (5) Additional Days

POTENTIAL CHANGE LANGUAGE

CHANGE REQUEST TITLE: Carpet Change at 3rd Floor Commissioner's Suite

CHANGE REQUEST DESCRIPTION: Provide labor and equipment to demo the existing carpet laid in a herringbone pattern and re-lay the carpet per architect/owner's direction with a random brick ashlar pattern in the Commissioner's Office, Conference Room and Corridor. In addition the border carpet tiles in the Commissioner's Office and Conference Room are being replaced with a different color. Funding is available from Owner's Contingency funds designated for the Subcourthouse in Arlington Renovation Project.

ATTACHMENTS: None

DOCUMENT REFERENCE (DRAWING NUMBERS/ SPEC SECTIONS/ PR NUMBER): None

PROJECT MANAGER:

☒ Recommend ☐ Not Recommend

NAME:

Bill Echols

SIGNATURE:

Bill Echols

DATE:

4/21/2022

SR. FACILITIES MANAGEMENT:

☒ Recommend ☐ Not Recommend

NAME:

Frank Lopez

SIGNATURE:

Frank Lopez

DATE:

4/22/22

DEPARTMENT: ☐ Accept ☐ Reject

NAME:

SIGNATURE:

DATE:

ELECTED OFFICIAL: ☐ Accept ☐ Reject

NAME:

SIGNATURE:

DATE:

Routing:

MA - Approved
CCC complete

☒ 4/22/2022

Final Cost:

Court Approval Date:

Court Order Number:

Owner Change Order Number:

Budget Reallocation Number:

**Construction Zone of Texas**

1420 Springhill Road

Aubrey, TX 76227

Phone:

(940) 365-1366

Fax:

(940) 365-0166

PROPOSED CHANGE REQUEST

Project:	Tarrant County Sub-Courthouse in Arlington Finish-Out and Renovations 700 E. Abram Street Arlington, TX 75010	ASI/RFI/PR:	N/A
		PCR Number:	008R
		Date:	04/19/22
To:	Bill Echols Tarrant County 100 E. Weatherford, Suite #506 Fort Worth, TX 76196	Contract Number:	PO# 4400012281
		Substantial	
		Completion Date:	3/2/2022
		Revised Date (From Previously Approved):	3/2/2022

Pursuant to the Contract Agreement, the Contractor shall furnish all Supervision, Labor, Material and Equipment to complete this scope of work, but not necessarily limited to the following:

Title: Carpet Change at 3rd Floor commissioners area

Scope of Work: This is for the labor and equipment to demo the existing carpet, and re-lay the carpet per architect/owners direction to accommodate a new carpet pattern. This also includes the cost to replace the border carpet in the commissioners office with the carpet selected by Tarrant County.

S&H Flooring	\$	2,700.43
Subtotal	\$	2,700.43
CZI Overhead	\$	-
Subtotal	\$	2,700.43
CZI Contractor's Fee @ __%	\$	-
Subtotal	\$	2,700.43
Payment and Performance Bond	\$	-
Total Proposed Change	\$	2,700.43
Calendar Days (Added or Decreased) by this PCR	Add 5 Days	

Except as hereby modified, all terms and conditions of the Contract and previous CAEA's remain unchanged and in full force and effect.

Tarrant County

Owner

LBL Architects

Architect

Construction Zone of Texas, LLC

Contractor

William (Bill) Echols III

Construction Services

Jason Lam

Director of Construction

Philip Wilson

Project Manager